

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

No: Second and Part Bill

Division: Yelahanka

Bill Received No.

YNK-DBR No.

Date

Sub-Division

(For Other Works)

Yelahanka Satellite Town Sub Division

AEE, YSTSD

Date

SBR No: 88/22-23

Date: 23/12/2022

Dated

Divisional

Cash Book Voucher No. Dated

Sub Divisional

Work Code: 004-23-000003

Schedule Docket No.

Head of Account: 3877

Est. Cost- 2000.00 Lakhs

Name of Work: CONSTRUCTION OF SYNTHETIC TENNIS COURT, STREET VENDING ZONE & OTHER DEVELOPMENTAL WORKS AT JUDICIAL LAYOUT MAIN AND CROSS ROADS, CHIKKABOMMASANDRA, SOMESHWARA NAGAR, ALLALASANDRA VILLAGE AND SURROUNDING AREAS IN WARD NO 04 OF YELAHANKA DIVISION UNDER AMRUTH NAGAROTHAN GRANTS. (PACKAGE NO-06)

Name of Contractor and Full Address: M/s SMLP Asphalts (Pro B.B. Umesh), No:1265, Ground Floor, HIG B Sector, Yelahanka New Town, Bangalore-560064

Reference to Agreement No: BBMP/EE/YNK.D/EPMT-06/W.O/35/2022-23

Date: 03-09-2022

Certified that the measurements were taken by me on 17-12-2022 and recorded of Pages 58556/658556 of measurement Book No. 5856/21-22 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 19/12/2022 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.
- 3) " Balance
- 4) Deduct Payment:
 - a) Amount of previous payment as in the Office Cash Book Voucher No. Dated S D. No. Amount adjusted towards cash advance recovery of
 - b) Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No. dated less adjustments.
- 7) Net amount due to or from Contractor
- 8) Advance to Contractor for materials brought to site (as detailed) within
- 9) Value of Government materials supplied.

Gross Amt	= Rs	9946000.00
FSD	= Rs	—
COST	= Rs	84291.00
DOGT	= Rs	84291.00
IT	=	198920.00
LC	=	99460.00
unadjusted items	=	9946.00
Royalty	= Rs	66540.00
T.D.	=	—
Net Amt	= Rs	9402552.00

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No. Dated

Cash Rs.

Dated

Initials of Officer making payment

Stamp

Audited & Admitted for Rs.	9946000.00
by Cheque	9402552.00
and Rs.	543448.00
by adjustment	
Executive Engineer	
Ext. Engineer	
Yelahanka Division	
BBMP	

ABSTRACT

Item No	Description	Unit	Approved Schedule-B			Previous			Present			Total Up to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead 1 By Manual Means B Cement Concrete Grade M-15 & M-20 and directions of the Engineer in charge	Cum	28.24	816.36	23054.01	19.86	816.36	16212.00	0.00	816.36	0.00	19.86	16212.00	
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead (iii) Dismantling Stone Masonry B Rubble stone masonry in cement mortar and directions of the Engineer in charge	Cum	40.50	537.17	21755.39	31.95	537.17	17161.00	0.00	537.17	0.00	31.95	17161.00	
3	Removing and refixing stone slabs of drains and pointing in CM (1:3) and directions of the Engineer in charge	Sqm	1168.94	122.84	143592.59	413.55	122.84	50801.00	0.00	122.84	0.00	413.55	50801.00	
4	Removing and refixing of footpath slab (Data Rate) and directions of the Engineer in charge	Sqm	2467.12	238.58	588605.49	1287.41	238.58	307150.00	0.00	238.58	0.00	1287.41	307150.00	
5	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work, and directions of the Engineer in charge	Cum	9215.62	207.72	1914268.59	4330.43	207.72	899517.00	1015.04	207.72	210844.00	5345.47	1110361.00	
6	Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete and directions of the Engineer in charge and directions of the Engineer in charge	Sqm	191.97	753.31	144612.92	0.00	753.31	0.00	0.00	753.31	0.00	0.00	0.00	
7	Providing one line dressing to granite stone slab / granite stone masonry as per specifications as directed by the Engineer in Charge of the work, (excluding GST and Area Leading Charges)(Data Rate) and directions of the Engineer in charge	Sqm	721.01	245.69	177144.95	413.55	245.69	101606.00	0.00	245.69	0.00	413.55	101606.00	
8	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications, and directions of the Engineer in charge	Cum	1511.42	6423.65	9708833.08	632.31	6423.65	4061759.00	134.91	6423.65	866644.00	767.23	4928403.00	
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications, M20 (The cost of steel reinforcement & formwork to be paid separately) and directions of the Engineer in charge.	Cum	2146.25	7335.82	15744503.68	1120.86	7335.82	8222431.00	313.08	7335.82	2296666.00	1433.94	10519097.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
10	Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications, and directions of the Engineer in charge.	tonne	132.87	115394.45	15332553.29	64.83	115394.45	7480516.00	19.14	115394.45	2208375.00	83.96	9688891.00	
11	Providing and Fixing pre cast covering Slab 100mm thick made out of CC. Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge. (Data Rate) and directions of the Engineer in charge.	Sqm	5961.71	2103.58	12540933.92	3029.46	2103.58	6372712.00	732.57	2103.58	1541020.00	3762.03	7913732.00	
12	Providing and Fixing pre cast covering Slab 150mm thick made out of CC. Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge. (Data Rate) and directions of the Engineer in charge.	Sqm	289.80	2601.05	753784.29	142.74	2601.05	371274.00	0.00	2601.05	0.00	142.74	371274.00	
13	Providing and Fixing pre cast covering Slab 230mm thick made out of CC. Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge. (Data Rate) and directions of the Engineer in charge.	Sqm	346.56	5113.78	1772231.60	74.82	5113.78	382614.00	27.00	5113.78	138073.00	101.82	520687.00	
14	Providing and laying in position Reinforced cement concrete for all Sub-structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	390.18	6807.81	2656271.31	146.80	6807.81	999363.00	13.90	6807.81	94615.00	160.69	1093978.00	
15	Providing and fixing pre cast solid cement concrete Kerb Stones made out of M20 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing curing including formwork, curing, including cost of materials, labour charges of machinery, loading, unloading, lead and lift transportation etc, complete as directed by the Engineer in charge of the work (from finish concrete and no painting to be done) (Data Rate) and directions of the Engineer in charge.	Nos	19802.00	514.73	10192683.46	9005.00	514.73	4635144.00	1509.00	514.73	776728.00	10514.00	5411872.00	
16	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces, and directions of the Engineer in charge.	Sqm	3118.15	94.93	296005.98	0.00	94.93	0.00	243.28	94.93	23089.00	243.22	23089.00	
17	Providing and laying in position Reinforced cement concrete for all Sub-structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately) and directions of the Engineer in charge.	Cum	213.14	6986.50	1489102.61	0.00	6986.50	0.00	0.00	6986.50	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
18	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and Usage charges of machinery complete as per specifications. and directions of the Engineer in charge.	Sqm	3772.72	1213.93	4579817.99	0.00	1213.93	0.00	0.00	1213.93	0.00	0.00	0.00	
19	Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and Usage charges of machinery complete as per specifications. and directions of the Engineer in charge.	Sqm	1194.40	1278.70	1527279.28	0.00	1278.70	0.00	0.00	1278.70	0.00	0.00	0.00	
20	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separately MORTH Specification and directions of the Engineer in charge.	Cum	535.58	471.28	252408.14	0.00	471.28	0.00	0.00	471.28	0.00	0.00	0.00	
21	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and directions of the Engineer in charge.	Cum	3109.42	72.59	225712.80	0.00	72.59	0.00	0.00	72.59	0.00	0.00	0.00	
22	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead and directions of the Engineer in charge.	Sqm	1353.30	4.47	6049.25	0.00	4.47	0.00	0.00	4.47	0.00	0.00	0.00	
23	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 (For Grading -V Material) and directions of the Engineer in charge.	Cum	206.52	2621.05	541299.25	0.00	2621.05	0.00	0.00	2621.05	0.00	0.00	0.00	
24	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. Specification and directions of the Engineer in charge.	Cum	2788.72	2673.54	7455754.47	0.00	2673.54	0.00	0.00	2673.54	0.00	0.00	0.00	
25	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means Specification and directions of the Engineer in charge.	Sqm	20542.98	49.14	1009482.04	0.00	49.14	0.00	0.00	49.14	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
26	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per specification and directions of the Engineer in charge	Cum	1027.15	11043.71	11347546.73	0.00	11043.71	0.00	0.00	11043.71	0.00	0.00	0.00	
27	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m ² on the prepared bituminous surface cleaned with mechanical broom. Specification and directions of the Engineer in charge	Sqm	30511.44	16.75	511066.62	0.00	16.75	0.00	0.00	16.75	0.00	0.00	0.00	
28	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per specification and directions of the Engineer in charge	Cum	1220.46	12877.44	15716400.42	0.00	12877.44	0.00	0.00	12877.44	0.00	0.00	0.00	
29	Road Marking with Hot Applied Thermoplastic Compound with Reflectors/Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectors/glass beads @ 250 g/m ² area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35-2015. The finished surface to be level, uniform and free from streaks and holes. Specification and directions of the Engineer in charge	Sqm	991.18	533.81	529101.80	0.00	533.81	0.00	0.00	533.81	0.00	0.00	0.00	
30	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite /trap / basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 Using 40 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge	Cum	585.88	5557.03	3255752.74	0.00	5557.03	0.00	0.00	5557.03	0.00	0.00	0.00	
31	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, primer, sealant, curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete as per the directions of the Engineer-in-charge of the work.	Cum	524.48	7635.34	4004583.12	0.00	7635.34	0.00	0.00	7635.34	0.00	0.00	0.00	
32	Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. as directed by Engineer in charge.	m	728.00	78.17	56907.76	0.00	78.17	0.00	0.00	78.17	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Up-to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
33	Providing to contraction joints polysulphide sealant (Pouring grade) conforming to BS - 5212 - 1989 into sawed groove widened at top for sealant reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm to 4 mm joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealant is applied and applying primer. (A) Contraction and longitudinal joints (15 mm deep x 8mm wide) and directions of the Engineer in charge.	m	728.00	184.27	134148.56	0.00	184.27	0.00	0.00	184.27	0.00	0.00	0.00	
34	Providing and applying Epoxy paint of approved quality over newly laid cement concrete surface for cycle track with 2coats of primer @0.35kg/Sqm) one mid coat sprayed at 2.1kg per sqm mixed with m Sand at 3.15kg per Sqm and one top coat sprayed at 0.35kg per Sqm along with marking and painting of cycle symbol at every 50m, arrows at front and back of the cycle symbol and edge lane marking with cleaning making all necessary arrangements before painting of each layer along with all labours, lead lift, transportation of materials, HOM of Machineries as per approved drawing, specifications and as per the instructions of Engineer In Charge Complete. (Data Rate)	Sqm	7000.00	2639.63	7918890.00	2047.43	2639.63	5404445.00	0.00	2639.63	0.00	2047.43	5404445.00	
35	Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge in Cement mortar and directions of the Engineer in charge.	Sqm	15.60	881.13	13745.63	15.60	881.13	13746.00	0.00	881.13	0.00	15.60	13746.00	
36	Dismantling tile work in floors and roofs laid in cement mortar including stacking material to the appropriate disposal area as per direction of Engineer-in-charge. For thickness of tiles 10 mm to 25 mm and directions of the Engineer in charge.	Sqm	28.44	41.32	1175.14	28.44	41.32	1176.00	0.00	41.32	0.00	28.44	1176.00	
37	Demolishing R.C.C work manually by mechanical means including stacking of steel bars and disposal of unserviceable material to the appropriate disposal area and directions of the Engineer in charge.	Sqm	5.75	2074.95	11930.96	5.75	2074.95	11939.00	0.00	2074.95	0.00	5.75	11939.00	
38	Earth work excavation for Foundation by mechanical means for all works & depth upto 3 m, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In ordinary/soft rock without blasting upto 1.5 m depth and directions of the Engineer in charge.	Cum	123.45	303.76	37499.17	122.17	303.76	37110.00	0.00	303.76	0.00	122.17	37110.00	
39	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. Depth exceeding 1.5m, but not exceeding 3 m and directions of the Engineer in charge.	Cum	561.59	222.24	124807.76	20.91	222.24	4648.00	0.00	222.24	0.00	20.91	4648.00	
40	Providing and Filling in foundation with granite / trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications and directions of the Engineer in charge.	Cum	109.21	2860.04	312344.97	26.62	2860.04	76123.00	0.00	2860.04	0.00	26.62	76123.00	
41	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m and directions of the Engineer in charge.	Cum	239.60	227.82	54585.67	16.87	227.82	3844.00	0.00	227.82	0.00	16.87	3844.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
42	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 and directions of the Engineer in charge.	Cum	354.36	6055.11	2145688.78	83.38	6055.11	504849.00	0.00	6055.11	0.00	83.38	504849.00	
43	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications and directions of the Engineer in charge.	Cum	3.91	7386.24	28880.20	3.86	7386.24	28474.00	0.00	7386.24	0.00	3.86	28474.00	
44	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA) and directions of the Engineer in charge.	Cum	94.28	7580.39	714679.17	10.74	7580.39	81387.00	0.00	7580.39	0.00	10.74	81387.00	
45	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA) and directions of the Engineer in charge.	Cum	44.88	7720.77	346508.16	0.53	7720.77	4065.00	0.00	7720.77	0.00	0.53	4065.00	
46	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA) and directions of the Engineer in charge.	Cum	2.47	8422.66	20803.97	0.00	8422.66	0.00	0.00	8422.66	0.00	0.00	0.00	
47	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	6.48	7975.06	51678.39	0.00	7975.06	0.00	0.00	7975.06	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Up to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
48	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	57.10	8700.06	496773.43	0.00	8700.06	0.00	0.00	8700.06	0.00	0.00	0.00	
49	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	0.18	10512.58	1934.31	0.00	10512.58	0.00	0.00	10512.58	0.00	0.00	0.00	
50	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	6.21	8054.81	50020.37	0.00	8054.81	0.00	0.00	8054.81	0.00	0.00	0.00	
51	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	25.85	8787.06	227145.50	0.00	8787.06	0.00	0.00	8787.06	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
52	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes. Labour. Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	2.05	8787.06	18039.83	0.00	8787.06	0.00	0.00	8787.06	0.00	0.00	0.00	
53	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality conforming to the requirements of relevant IS codes. Labour. Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.	Cum	0.86	10617.71	9133.70	0.00	10617.71	0.00	0.00	10617.71	0.00	0.00	0.00	
54	Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) and directions of the Engineer in charge.	kg	29899.49	118.38	3539501.63	1481.06	118.38	175328.00	0.00	118.38	0.00	1481.06	175328.00	
55	Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) and directions of the Engineer in charge.	kg	4888.43	119.57	584509.58	0.00	119.57	0.00	0.00	119.57	0.00	0.00	0.00	
56	Providing Tile brick masonry with common burnt clay Non Modular tile bricks of class designation 5.0 conforming to IS 2690 (Part I) in superstructure above plinth level up to floor level in cement mortar 1:6 (1 cement : 6 coarse sand) including cost of all materials, labour, scaffolding and usage charges of machinery & other incidental charges complete and as per the direction of engineer incharge of work.	Sqm	114.00	12589.32	1435182.48	0.00	12589.32	0.00	0.00	12589.32	0.00	0.00	0.00	
57	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m ³ and minimum compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the direction of engineer incharge of work.	Sqm	0.34	1191.59	408.72	0.00	1191.59	0.00	0.00	1191.59	0.00	0.00	0.00	
58	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m ³ and minimum compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the direction of engineer incharge of work.	Sqm	128.89	1203.51	155120.40	0.00	1203.51	0.00	0.00	1203.51	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
59	Applying stamping finish on M30 grade concrete on PCC sub grade, applying and finishing with stamp/ stencil of approved pattern and color in accordance with Engineers instructions & approved drawings with use of any approved brand of color hardener of 4.5 kg/m ² , including floating of color hardener over the concrete surface with different types of floaters, application of release agent of 0.12 to 0.13 kg/m ² depending on matching combination of selected color, stamping over the concrete surface with stamping tools, cleaning of surface with water and groove cutting of finished concrete and application of acrylic based sealer for final finish. Coverage of sealer should be 0.30 litre/m ² per coat. The cost is inclusive of manpower, cutting machine, sprayer and all tools tackles for all activities and complete smooth and finish as per technical specifications. (The cost of Concrete shall be paid separately) and as per the direction of engineer incharge of work.	Sqm	29.35	454.52	13340.16	0.00	454.52	0.00	0.00	454.52	0.00	0.00	0.00	
60	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC/Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2 coats @ 1.6kg per m ² to achieve final DFT (dry film thickness) of 3mm including prime coat of epoxy primer @ 150 g per m ² and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge. and as per the direction of engineer incharge of work.	Sqm	165.67	831.99	137835.78	59.37	831.99	49394.00	0.00	831.99	0.00	59.37	49394.00	
61	Providing and laying 52 mm thick cement concrete flooring with concrete hardener topping, under layer 40 mm thick cement concrete 1:2:4 (1 cement 2 coarse sand - 4 graded stone aggregate 20 mm nominal size) and top layer 12 mm thick cement hardener consisting of mix 1:2 (1 cement hardener mix 2 graded stone aggregate 6 mm nominal size) by volume, hardening compound mixed @ 2 litre per 50 kg of cement or as per direction of Engineer incharge. and as per the direction of engineer incharge of work.	Sqm	29.35	808.54	23770.65	0.00	808.54	0.00	0.00	808.54	0.00	0.00	0.00	
62	Providing and laying 52 mm thick cement concrete flooring with concrete hardener topping, under layer 40 mm thick cement concrete 1:2:4 (1 cement 2 coarse sand - 4 graded stone aggregate 20 mm nominal size) and top layer 12 mm thick cement hardener consisting of mix 1:2 (1 cement hardener mix 2 graded stone aggregate 6 mm nominal size) by volume, hardening compound mixed @ 2 litre per 50 kg of cement or as per direction of Engineer incharge. and as per the direction of engineer incharge of work.	Sqm	94.52	1559.01	147357.63	0.00	1559.01	0.00	0.00	1559.01	0.00	0.00	0.00	
63	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m ³ and minimum compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the direction of engineer incharge of work.	Sqm	515.47	1342.35	691941.15	593.04	1342.35	796065.00	0.00	1342.35	0.00	593.04	796065.00	
64	Providing 20 mm cement plaster of mix 1:4 (1 cement: 4 fine sand) to brick/stone masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the direction of engineer incharge of work.	Sqm	874.16	342.85	299705.76	930.31	342.85	318959.00	0.00	342.85	0.00	930.31	318959.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Up to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
65	Providing 20 mm cement plaster of mix 1:4 (1 cement : 4 fine sand) to brick/stone masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in-charge of work.	Sqm	153.64	346.28	53202.46	0.00	346.28	0.00	0.00	346.28	0.00	0.00	0.00	
66	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement : 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement : 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge	Sqm	657.75	367.42	241670.51	79.39	367.42	29171.00	0.00	367.42	0.00	79.39	29171.00	
67	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement : 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement : 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge	Sqm	326.76	371.09	121257.37	0.00	371.09	0.00	0.00	371.09	0.00	0.00	0.00	
68	Painting with synthetic enamel paint of approved brand and manufacture to give an even shade. Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm	1476.02	100.51	148754.77	79.39	100.51	7980.00	0.00	100.51	0.00	79.39	7980.00	
69	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in-charge.	Sqm	1026.02	92.69	95101.79	79.39	92.69	7359.00	0.00	92.69	0.00	79.39	7359.00	
70	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m ²) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm	889.94	73.71	65597.48	920.31	73.71	68574.00	0.00	73.71	0.00	920.31	68574.00	
71	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m ²) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm	153.64	73.71	11324.80	0.00	73.71	0.00	0.00	73.71	0.00	0.00	0.00	
72	Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS 15622, of approved make, in all colours and shades, laid on 20mm thick cement mortar 1:4 (1 cement : 4 coarse sand), jointing with grey cement slurry @ 3.3 kg/ m ² including grouting the joints with white cement and matching pigments etc., complete and as per the direction of engineer in-charge of work.	Sqm	37.10	1226.21	45492.39	46.38	1226.21	56866.00	0.00	1226.21	0.00	46.38	56866.00	
		Sqm			0.00	130.60	1226.16	160141.00	0.00	1226.16	0.00	130.60	160141.00	
73	Providing and fixing flush door shutter made out of solid core block board type, well seasoned, chemically treated hard wood battens and internal frame with minimum 45 mm wide wooden frame around door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door using liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991 from manufacturer complete as per specification. -do- 30 mm thick both side commercial and as per the direction of engineer in-charge of work.	Sqm	1.89	2946.03	5568.00	1.89	2946.03	5568.00	0.00	2946.03	0.00	1.89	5568.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total to go to date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
74	Providing Salwood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster grooves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications, and as per the direction of engineer incharge of work.	Cum	0.04	100947.95	4441.71	0.04	100947.95	3862.00	0.00	100947.95	0.00	0.04	3862.00	
75	Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC (Matching to RAL-9016) sections and with minimum TiO ₂ (Titanium Dioxide) at 6PHR with TPE (Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mm height with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware & Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm-2.5mm. Maximum possible size - 2419mm x 2200mm (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made). and as per the direction of engineer incharge of work.	Sqm	4.20	8085.40	33958.68	2.61	8085.40	21103.00	0.00	8085.40	0.00	2.61	21103.00	
76	Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC (Matching to RAL-9016) sections and with minimum TiO ₂ (Titanium Dioxide) at 6PHR with TPE (Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mm height with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware & Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm-2.5mm. Maximum possible size - 2419mm x 2200mm (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made). and as per the direction of engineer incharge of work.	Sqm	23.04	8166.25	188150.40	0.00	8166.25	0.00	0.00	8166.25	0.00	0.00	0.00	
77	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc. and as per the direction of engineer incharge of work.	Kg	844.20	190.97	161216.87	54.81	190.97	10468.00	0.00	190.97	0.00	54.81	10468.00	
78	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc. and as per the direction of engineer incharge of work.	Kg	483.84	192.88	93323.06	0.00	192.88	0.00	0.00	192.88	0.00	0.00	0.00	
79	Painting Steel work with Deluxe Multi Surface Paint to give an even shade. Two coat applied @ 0.90 ltr/10 m ² over an under coat of primer applied @ 0.80 ltr/10 m ² of approved brand and manufacture including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, cost of materials, labour complete as per specifications and as per the direction of engineer incharge of work.	Sqm	126.48	118.38	14972.70	2.61	118.38	309.00	0.00	118.38	0.00	2.61	309.00	
80	Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, mortar, including cutting, gridding the edge to half/full round wherever required, labour, curing complete as per specification and as per the direction of engineer incharge of work.	Sqm	29.35	1272.00	37333.20	0.00	1272.00	0.00	0.00	1272.00	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total Up to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
81	Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster grooves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications and as per the direction of engineer incharge of work.	Cum	0.11	255796.75	28137.64	0.00	255796.75	0.00	0.00	255796.75	0.00	0.00	0.00	
82	Providing and fixing in position fully panelled Teak wood shutters for doors with stiles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications and as per the direction of engineer incharge of work.	Sqm	1.89	10528.14	19898.18	0.00	10528.14	0.00	0.00	10528.14	0.00	0.00	0.00	
83	Polishing in high gloss/matt finish melamine clear polish on wood work in required color/wooden shade texture with following process in the sequence as detailed below: 1. The surface to be polished is rubbed with sand paper 80/120 no. and then with sand paper of 160/180 nos. 2. Applying two coats of sealer with spray gun and allowing sufficient drying time for 1st coat and 2nd coat is allowed to dry for 8 to 12hrs. 3. On drying of sealer coat, wet rubbing with emery cloth of finer grading with ample water to remove excess sealer layer and make the surface further smooth after this wet rubbing, then surface is applied with special grade melamine fillers to fill all the small and big holes/grooves etc. Filler coat to be allowed to dry for 4 to 6 hrs on which again a light wet rubbing is done this surface is further allowed to dry for 12 hrs. 4. On this, 1st coat of melamine polish is applied with spray gun using melamine clear polish and melamine thinner in required proportion. This 1st coat is allowed to dry for 24 hrs then this dry surface is again fine wet rubbed smooth, which is further allowed to dry for 12 hrs. The final melamine polish	Sqm	1.89	662.24	1251.63	0.00	662.24	0.00	0.00	662.24	0.00	0.00	0.00	
84	Supplying and fixing rolling shutters of approved make, made of required size M.S. laths, interlocked together through their entire length and jointed together at the end by end locks, mounted on specially designed pipe shaft with brackets, side guides and arrangements for inside and outside locking with push and pull operation complete, including the cost of providing and fixing necessary 27.5 cm long wire springs manufactured from high tensile steel wire of adequate strength conforming to IS- 4454 - part I and M.S. top cover of required thickness for rolling shutters. 80x0.90 mm M.S. laths with 0.90 mm thick top cover including cost of materials, labour, usage charges of machinery complete as per specifications and as per the direction of engineer incharge of work.	Sqm	225.00	2506.03	563856.75	0.00	2506.03	0.00	0.00	2506.03	0.00	0.00	0.00	
85	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized iron profile through-out the ventilator frame. The frame having overall size of 39mm x 39mm with GI reinforcement of 1mm thickness. Louver clip in Aluminium (powder coated in white) will be used on the frame along with plastic parts for fixing the 4 mm pin head glass. Wall thickness of frame shall be 2mm. Maximum possible size - 1000mm x 1000mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) and as per the direction of engineer incharge of work.	Sqm	26.00	5438.66	195791.76	0.00	5438.66	0.00	0.00	5438.66	0.00	0.00	0.00	
86	Applying priming coats with primer of approved brand and manufacture, having low VOC (Volatile Organic Compound) content. With water thinnable cement primer on wall surface having VOC content less than 50 grams/litre as per specifications and as per the direction of engineer incharge of work.	Sqm	113.79	44.67	5083.00	0.00	44.67	0.00	0.00	44.67	0.00	0.00	0.00	
87	Applying priming coats with primer of approved brand and manufacture, having low VOC (Volatile Organic Compound) content. With water thinnable cement primer on wall surface having VOC content less than 50 grams/litre as per specifications and as per the direction of engineer incharge of work.	Sqm	153.64	44.67	6863.16	0.00	44.67	0.00	0.00	44.67	0.00	0.00	0.00	

Item No	Description	Unit	Approved Schedule-B			Previous			Present			Total Up to Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
88	Design and Detailed Engineering supply and Erection of Structural Steel Support complete with 2 coat of epoxy primer coating and with necessary fixing transportation site supervision and commissioning of tensioned membrane structure including preparation of membrane shop drawings of PVC tensioned membrane Roof Structure consisting of Flying mast out of IS make CHS Fender clips Aluminium clamp boards hardware like bolts screws washers, Keder profile extrusion to receive bolts galvanized cables as per Indian standard. The tensile membrane made from Germany make meblar valmex FR900-type II with 100% white colour, PVDF-lacquer on both sides protected against microbat and fungal attack UV-protected with weight of 90g/sqm with 25 years warranty all inclusive and complete as per Engineers instructions including all lead and lift and as per the directions of the Engineer in-charge. Tenders shall not be under a Declaration of ineligibility for corrupt and fraudulent practices issued by the Government of Karnataka (GOK) / Bruhat Bangalore Mahanagara Palike (BBMP) tenders from Joint ventures	Sqm	980.43	15228.65	14930701.31	980.10	15228.65	14925600.00	0.00	15228.65	0.00	980.10	14925600.00	
89	Construction of Embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded with desired compaction and as per the direction of engineer in-charge of work.	Cum	34446.38	126.19	4346788.69	34446.38	126.19	4346789.00	0.00	126.19	0.00	34446.38	4346789.00	
90	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour, rolling, water, all materials, usage of all other appurtenances required to complete the work and as per the direction of engineer in-charge of work.	Cum	4395.33	448.94	1973259.45	4234.56	448.94	1901064.00	0.00	448.94	0.00	4234.56	1901064.00	
91	Providing and placing on terrace (at all floor levels), polyethylene water storage tanks as per IS 12701 marked, with cover and suitable locking arrangement and making necessary holes for inlet, outlet and overflow pipes but without fittings and the base support for tank (For 1000 litre capacity) and as per the direction of engineer in-charge of work.	lt	2000.00	8.93	17860.00	2000.00	8.93	17860.00	0.00	8.93	0.00	2000.00	17860.00	
92	Providing and fixing stainless steel (Grade 304) railing made of Hollow tubes, channels, plates etc., including welding, grinding, buffing, polishing and making curvature (wherever required) and fitting the same with necessary stainless steel nuts and bolts complete, i.e. fixing the railing with necessary accessories & stainless steel dash fasteners, stainless steel bolts etc., of required size, on the top of the floor or the side of waist slab with suitable arrangement as per approval of Engineer-in-charge. (for payment purpose only weight of stainless steel members shall be considered excluding fixing accessories such as nuts, bolts, fasteners etc.) including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	kg	165.60	558.38	92467.73	0.00	558.38	0.00	0.00	558.38	0.00	0.00	0.00	
93	Providing and fixing stainless steel (Grade 304) railing made of Hollow tubes, channels, plates etc., including welding, grinding, buffing, polishing and making curvature (wherever required) and fitting the same with necessary stainless steel nuts and bolts complete, i.e. fixing the railing with necessary accessories & stainless steel dash fasteners, stainless steel bolts etc., of required size, on the top of the floor or the side of waist slab with suitable arrangement as per approval of Engineer-in-charge. (for payment purpose only weight of stainless steel members shall be considered excluding fixing accessories such as nuts, bolts, fasteners etc.) including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	Sqm	165.60	563.97	93393.43	0.00	563.97	0.00	0.00	563.97	0.00	0.00	0.00	

Item No	Description	Unit	Approved Schedule-B			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
94	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. ** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent, and as per the direction of engineer incharge of work.	Sqm	215.60	3217.41	693673.60	37.11	3217.41	119399.00	0.00	3217.41	0.00	37.11	119399.00	
95	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. ** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent, and as per the direction of engineer incharge of work.	Sqm	102.97	3249.58	334609.25	0.00	3249.58	0.00	0.00	3249.58	0.00	0.00	0.00	
96	Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolting with special shaped washers etc. complete. Electric resistance or induction butt welded tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	kg	11100.67	122.84	1363974.82	0.00	122.84	0.00	0.00	122.84	0.00	0.00	0.00	
97	Providing and fixing PUF Panel with pre-coated galvanised iron profile sheets on the top surface and a ribbed liner tray on the underside and a sandwiched insulation cover. The Profile is as follows:- Inner skin: Ribbed liner, aluminium foil/craft paper Outer skin: 35x250mm trapezoidal profile with 2 secondary ribs and anti-capillary flute. The panel thickness of 50 mm. Surface finish: Metallic, solid colours, Polyvinylidene fluoride (PVDF) & super polyester coatings. The Specifications of pre-coated galvanised iron profile sheets is as follows (size, shape and pitch of corrugation as approved by Engineer-in-charge) 0.50 mm (+0.05 %) total coated thickness with zinc coating 120 grams per m ² as per IS: 277, in 240 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 15-18 microns. Sheet should have protective guard film of 25 microns minimum to avoid scratches during transportation and should be supplied in single length upto 12 m or as desired by Engineer-in-charge. The sheet shall be fixed using self drilling/self tapping screws of size (5.5x 55 mm) with EPDM seal, complete upto any pitch in horizontal/ vertical or curved surfaces, excluding the cost of	Sqm	343.98	3553.35	1222295.55	0.00	3553.35	0.00	0.00	3553.35	0.00	0.00	0.00	
98	Providing and fixing pre-coated galvanised steel sheet roofing accessories 0.50 mm (+0.05 %) total coated thickness, Zinc coating 120 grams per m ² as per IS: 277, in 240 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 15-18 microns using self drilling/ self tapping screws complete. Gutter (600 mm over all girth) and as per the direction of engineer incharge of work.	Rm	81.90	954.84	78201.40	0.00	954.84	0.00	0.00	954.84	0.00	0.00	0.00	
99	Providing & fixing flat iron brackets 50x3 mm size with necessary bolts, nuts and washers etc. for fixing G.S. sheets gutters with purlins, and as per the direction of engineer incharge of work.	Rm	81.90	62.54	5122.03	0.00	62.54	0.00	0.00	62.54	0.00	0.00	0.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total upto date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
100	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc. and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM of acqurements and testing complete as per specifications For Rain water pipe dia-110mm dia and as per the direction of engineer incharge of work.	Rm	12.00	522.65	6271.80	0.00	522.65	0.00	0.00	522.65	0.00	0.00	0.00	
101	Executive Bench-Made out of Sadarahalli grey granite stone with hand supports with 3 line finishing with arch/plain design with 100mm slabs height 90x Length 1500 width 45cms (1.50*0.45*0.90m) (Including lead and lift Charges) (inclusive of all taxes) As per the direction of Engineer Incharge. (Data approved rate)	Nos	42.00	18477.42	776051.64	0.00	18477.42	0.00	0.00	18477.42	0.00	0.00	0.00	
102	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m ³) and as per the direction of engineer incharge of work.	Cum	13374.81	131.78	1762532.46	4508.44	131.78	594123.00	1015.04	131.78	133762.00	5523.48	727885.00	
103	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t km and as per the direction of engineer incharge of work.	t Km	17119.76	107.21	1835409.47	5770.80	107.21	618688.00	1299.25	107.21	139293.00	7070.03	757981.00	
104	Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work.	mm	585.00	61.93	36229.05	385.00	61.93	23844.00	0.00	61.93	0.00	385.00	23844.00	
105	Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 25mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work 25mm dia 2mm thick and as per the direction of engineer incharge of work.	mm	1125.00	71.07	79953.75	825.00	71.07	58633.00	0.00	71.07	0.00	825.00	58633.00	
106	Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 32mm dia 2mm thick thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work.	mm	170.00	94.42	16051.40	85.00	94.42	8026.00	0.00	94.42	0.00	85.00	8026.00	
107	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall. and as per the direction of engineer incharge of work.	Mtr	200.00	26.40	5280.00	25.00	26.40	660.00	0.00	26.40	0.00	25.00	660.00	
108	Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm etc. as required. 25mm. and as per the direction of engineer incharge of work.	mtr	155.00	28.43	4406.65	40.00	28.43	1138.00	0.00	28.43	0.00	40.00	1138.00	
109	Supplying PVC/GI flexible conduit pipe mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm complete and as per the directions of the Engineer-in-charge of the work.	mtr	390.00	31.47	12273.30	90.00	31.47	2833.00	0.00	31.47	0.00	90.00	2833.00	

Item No	Description	unit	Approved Shrdule-B			Previous			Present			Total 3 pgs Data		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
110	Supplying And Fixing Metal Fan Box with Round Hook. and as per the direction of engineer incharge of work.	Each	41.00	165.48	6784.68	6.00	165.48	993.00	0.00	165.48	0.00	6.00	993.00	
111	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5sq mm Cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood PVC round block complete for each outlet. GROUP A. Short point upto 3Mtr from tapping point to out let via switch box. and as per the direction of engineer incharge of work.	Each	137.00	254.83	34911.71	9.00	254.83	2294.00	0.00	254.83	0.00	9.00	2294.00	
112	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box. and as per the direction of engineer incharge of work.	Each	17.00	366.50	6230.50	14.00	366.50	5131.00	0.00	366.50	0.00	14.00	5131.00	
113	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & conforming to GTP of GROUP -A. 1.5 sqmm. and as per the direction of engineer incharge of work.	mtr	1725.00	26.40	45540.00	775.00	26.40	20460.00	0.00	26.40	0.00	775.00	20460.00	
114	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & conforming to GTP of GROUP -A 2.5 sqmm. and as per the direction of engineer incharge of work.	mtr	2480.00	40.61	100712.80	1680.00	40.61	68225.00	0.00	40.61	0.00	1680.00	68225.00	
115	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & conforming to GTP of GROUP -A 4 sqmm. and as per the direction of engineer incharge of work.	mtr	290.00	59.90	17371.00	200.00	59.90	11980.00	0.00	59.90	0.00	200.00	11980.00	
116	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3Way. and as per the direction of engineer incharge of work.	Each	71.00	124.87	8865.77	21.00	124.87	2623.00	0.00	124.87	0.00	21.00	2623.00	
117	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 6Way. and as per the direction of engineer incharge of work.	Each	50.00	215.23	10761.50	15.00	215.23	3229.00	0.00	215.23	0.00	15.00	3229.00	
118	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 8Way. and as per the direction of engineer incharge of work.	Each	8.00	253.81	2030.48	8.00	253.81	2031.00	0.00	253.81	0.00	8.00	2031.00	
119	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 10-12Way and as per the direction of engineer incharge of work.	Each	48.00	329.95	15837.60	10.00	329.95	3300.00	0.00	329.95	0.00	10.00	3300.00	
120	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module. and as per the direction of engineer incharge of work.	Each	65.00	154.32	10030.80	15.00	154.32	2315.00	0.00	154.32	0.00	15.00	2315.00	
121	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module. and as per the direction of engineer incharge of work.	Each	20.00	247.72	4954.40	20.00	247.72	4955.00	0.00	247.72	0.00	20.00	4955.00	
122	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 8 Module. and as per the direction of engineer incharge of work.	Each	34.00	306.60	10424.40	20.00	306.60	6132.00	0.00	306.60	0.00	20.00	6132.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total 3 jobs Share		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
123	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc. complete on the existing metal/PVC box 12 Module and as per the direction of engineer incharge of work.	Each	26.00	368.40	9578.40	12.00	368.40	4421.00	0.00	368.40	0.00	12.00	4421.00	
124	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps one way and as per the direction of engineer incharge of work.	Each	19.00	89.34	1697.46	9.00	89.34	805.00	0.00	89.34	0.00	9.00	805.00	
125	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps Two way and as per the direction of engineer incharge of work.	Each	5.00	154.32	771.60	5.00	154.32	772.00	0.00	154.32	0.00	5.00	772.00	
126	Stepped Fan Regulator and as per the direction of engineer incharge of work.	Each	3.00	317.77	953.31	3.00	317.77	954.00	0.00	317.77	0.00	3.00	954.00	
127	16Amps one way switch and as per the direction of engineer incharge of work.	Each	7.00	252.80	1769.60	7.00	252.80	1770.00	0.00	252.80	0.00	7.00	1770.00	
128	TV/Telephone socket and as per the direction of engineer incharge of work.	Each	1.00	149.24	149.24	1.00	149.24	150.00	0.00	149.24	0.00	1.00	150.00	
129	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab and as per the direction of engineer incharge of work.	mtr	111.00	8.12	901.32	111.00	8.12	902.00	0.00	8.12	0.00	111.00	902.00	
130	Supplying and fixing cast Aluminium round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp and as per the direction of engineer incharge of work.	Each	5.00	69.04	345.20	5.00	69.04	346.00	0.00	69.04	0.00	5.00	346.00	
131	Supplying CFL mirror light fitting with 1x11W CFL lamp, choke, Perspex cover and completely wired for use on 230V 50Hz AC supply and as per the direction of engineer incharge of work.	Each	24.00	659.80	15835.20	24.00	659.80	15836.00	0.00	659.80	0.00	24.00	15836.00	
132	LED Indoor Supplying of 2' feet - LED PVC Square Batten - W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor > 0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fitting 4' - 28 watts complete and as per the directions of the Engineer-in-charge of the work.	Each	91.00	503.40	45809.40	15.00	503.40	7551.00	0.00	503.40	0.00	15.00	7551.00	
133	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition and as per the direction of engineer incharge of work.	Each	24.00	1500.50	36012.00	24.00	1500.50	36012.00	0.00	1500.50	0.00	24.00	36012.00	
134	Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50-60Hz, driver efficiency > 85% & THD < 15% LED Efficiency > 130 lm/W at 1W & Fixture Efficiency > 75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition and as per the direction of engineer incharge of work.	Each	15.00	1268.00	19020.00	15.00	1268.00	19020.00	0.00	1268.00	0.00	15.00	19020.00	
135	60W highbay LED linear type light fixture make-crompton model - LHB160CDL and as per the direction of engineer incharge of work.	Each	104.00	8121.80	844667.20	104.00	8121.80	844668.00	0.00	8121.80	0.00	104.00	844668.00	

Item No	Description	unit	Approved Schedule-B			Previous			Present			Total 3 yrs. Total	
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount
136	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required conforming to IEC 60898. 5-32Amps SP and as per the direction of engineer incharge of work.	Each	6.00	530.90	3185.40	6.00	530.90	3186.00	0.00	530.90	0.00	6.00	3186.00
137	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required conforming to IEC 60898. 5-32Amps SP and as per the direction of engineer incharge of work.	Each	7.00	530.90	3716.30	5.00	530.90	2655.00	0.00	530.90	0.00	5.00	2655.00
138	40-63Amps DP and as per the direction of engineer incharge of work.	Each	6.00	1383.65	8301.90	6.00	1383.65	8302.00	0.00	1383.65	0.00	6.00	8302.00
139	40-63Amps TPN and as per the direction of engineer incharge of work.	Each	2.00	2435.40	4870.80	2.00	2435.40	4871.00	0.00	2435.40	0.00	2.00	4871.00
140	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure II - Double Door 12Way SP &N and as per the direction of engineer incharge of work.	Each	29.00	2098.40	60853.60	2.00	2098.40	4197.00	0.00	2098.40	0.00	2.00	4197.00
141	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure III - Double Door 4Way TP &N and as per the direction of engineer incharge of work.	Each	1.00	3099.40	3099.40	1.00	3099.40	3100.00	0.00	3099.40	0.00	1.00	3100.00
142	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker [ELMCB] 240/450V up to 300mA sensitivity on existing wood-panel board. 32-40 Amps 2 pole and as per the direction of engineer incharge of work.	Each	4.00	2692.30	10769.20	2.00	2692.30	5385.00	0.00	2692.30	0.00	2.00	5385.00
143	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x7mm and as per the direction of engineer incharge of work.	Each	4.00	78.15	312.60	2.00	78.15	157.00	0.00	78.15	0.00	2.00	157.00
144	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts. and as per the direction of engineer incharge of work.	mtr	10.00	4213.00	42130.00	10.00	4213.00	42130.00	0.00	4213.00	0.00	10.00	42130.00
145	Fabricating supplying and mounting MS box made out of 14 SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. 14SWG and as per the direction of engineer incharge of work.	Sq cms	150000.00	0.48	72000.00	150000.00	0.48	72000.00	0.00	0.48	0.00	150000.00	72000.00
146	600x600x2mm GI Plate and as per the direction of engineer incharge of work.	Each	2.00	609.00	1218.00	2.00	609.00	1218.00	0.00	609.00	0.00	2.00	1218.00
147	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6 A Two Way Switch and as per the direction of engineer incharge of work.	Each	310.00	154.20	47802.00	0.00	154.20	0.00	0.00	154.20	0.00	0.00	0.00

Item No	Description	unit	Approved Schedule-II			Previous			Present			Total Value		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
148	Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc. for operation on 230 volts, 50 cycles. single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" sweep (1200mm) and as per the direction of engineer incharge of work.	Each	9.00	2116.60	19049.40	1.00	2116.60	2117.00	0.00	2116.60	0.00	1.00	2117.00	
149	Supplying and fixing of slim patty fitting, made out of CRCA Sheet metal body with locking type holder completely wired. Excluding Ballast & Fluorescent Tube and as per the direction of engineer incharge of work.	Each	2.00	246.60	493.20	2.00	246.60	494.00	0.00	246.60	0.00	2.00	494.00	
150	Supplying exhaust fan of 1440 RPM of 300 mm (12") size with bracket blades complete for light duty suitable to operate on 230V 50Hz, AC Supply and as per the direction of engineer incharge of work.	Each	25.00	1565.14	39128.50	0.00	1565.14	0.00	0.00	1565.14	0.00	0.00	0.00	
Sub Total					177661718.05			65636557.00			8429109.00		74065666.00	
GST (18%)								11814581.00			1517240.00		13331820.00	
TOTAL AMOUNT								77451138.00			9946349.00		87397486.00	

Certificate

1. The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. There are no departmental issues for this work




Asst Engineer


ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂತರು
ಯಲಹಂಕ ಸಿವಿಲ್ ಸರ್ಕಲ್ ಕುಪ್ಪಳಿ ಜಿಲ್ಲಾ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106